

۲

Crabtree, Rohrbaugh & Associates CENTRAL VALLEY SCHOOL DISTRICT

CENTER GRANGE PRIMARY

SCHOOL BOARD MEETING January 20, 2022

- DESIGN UPDATE
- PROJECT BUDGET REVIEW
- **PROECT SCHEDULE**

Work completed to date:

- Geotech/Structural/Civil Engineer have recommended soil stabilization and costs
- Conducted prelim building code review and IBC Shelter requirements
- Municipal water flow tests received, and Tower has determined a Fire Pump will NOT be required
- Finalized Design Development budget and can proceed with Act 34 Booklet prep and Hearing
- Schedule Faculty / Staff Interior layout and prelim finishes meeting 2-3 weeks
- Design Development submission for all disciplines due to the District 1/21/22




Site Plan

New Parking Area

- (36) Existing spaces, and queuing for 36 vehicles – 210' lane length
- (46) Proposed spaces and queuing for 35 vehicles – 400' lane length


Soccer Fields (Feb. Mtg)

- (8) Existing, (7) Proposed
- (1) Relocated and Resized
- (1) Relocated, (1) Removed
- Portions of existing irrigation system will need to be removed or altered



Existing Floor Plan

1 OVERALL EXISTING FIRST FLOOR PLAN X1.1 1/16" = 1'-0"




Design Development

- Finalize IBC Shelter
- All interior spaces defined




Proposed CR Addition

- Full Day Kindergarten
- Music Classroom
- Flex Classrooms
- Additional Special Ed.
 Classrooms
- Large Group Instruction
- Support Spaces



Proposed Addition

- Gymnasium Addition and Parking lot (Add Alternate)
 - 100 seat capacity
 - Designated entry/vestibule
 - Support Spaces
- PIAA Court & Structure Height



Exterior Connectors

- Paved area to connect second grade wing and new addition – Enclosed by fence
- Paved area to connect new gym entry and parking
- Courtyard Alternate for hard surface








PROJECT BUDGET

CURRENT MARKET CONDITIONS: KEY BUILDING MATERIALS

- 1. Inflation rate 3.75% / year (2017-2020)
- 2. Factors impacting cost escalation
 - Cost of raw materials
 - Continued labor shortage
 - Continued supply chain disruption
 - Cost of shipping (fuel)
- **3.** Subcontractor/distributor pricing
 - Holding prices for 15-30 days
 - Prices not guaranteed until material shipped



TOTAL PROJECT COST ESTIMATE			Sept 2021		Jan 2022
NEW CONSTRUCTION COST - CLASSROOMS		\$	4,111,000	\$	4,177,424
SOIL STABILIZATION - PIERS @ CR ADD.			Not. Incl.	\$	275,000
NEW CONSTRUCTION COST - GYM		\$	2,190,000	\$	2,201,183
SITE WORK & DEMO		\$	845,000	\$	907,000
ALTERNATES					
CR HEAT PUMPS	LS	\$	850,000	\$	837,000
DOOR ACCESS CONTROLS	LS	\$	87,500	\$	87,500
AV DATA TECH EXISTING CLASSROOMS	LS	\$	275,000	\$	260,000
FIRE ALARM SYSTEM (BASE BID ITEM)	LS	\$	135,000	\$	27,000
GYM AV SYSTEM	LS	\$	85,000	\$	105,000
WINDOW TREATMENTS	LS	\$	15,000	\$	15,000
ESCALATION FACTORS		\$	415,353	\$	415,353
CONSTRUCTION RELATED SOFT COSTS		\$	1,019,474	\$	1,019,474
ADDITIONAL SOFT COSTS WITH ALTERNATES		\$	760,215	\$	760,215
FINANCING		\$	325,921	\$	350,000
MOVEABLE FIXTURES / EQUIPMENT		\$	155,000	\$	155,000
ESTIMATED TOTAL PROJECT COST		\$	11,269,462	\$	11,592,149
				4	
EXIST. CAFÉ/MULTIPURPOSE AV SYSTEM	LS		Not. Incl.	\$	97,500
PAVING IMPROVEMENTS / BUS	LS		Not. Incl.	\$	80,000
ESTIMATED TOTAL PROJECT COST with ALI	۵lte	rna	ites	 \$	11,769,649
Lonnared for Aer Roseer Cost with Aer	Ŷ	11,703,043			

PROJECT BUDGET

Design Development Estimate

- Prelim. Code Assessment
- Req. 3rd party peer review
- Geotech Budget Adjustment
- Additional Alternates
 - Exist. Café AV
 - Site work Paving Improvements
 - Steel Beam vs Steel Joists

Escalation Includes: \$15/SF

- Estimate to Midpoint
- Estimating Contingency & Escalation

ACT 34 PUBLIC HEARING – Center Grange Primary

- DD Budget established, move forward with setting hearing date Feb/Mar
- Board adopts maximum project cost for NEW ADDITIONS ONLY

Process:

- CRA/Financial Advisor prepare Act 34 booklet for Public Use
- Board adopts Maximum Project Cost
- District places advertisement minimum 20 days prior to Hearing
- District/Solicitor/CRA/ Financial Advisor conduct Hearing
- 30 day waiting period for public written comments

CENTRAL VALLEY SCHOOL DISTRICT - CENTER GRANGE PRIMARY ADDITIONS/RENOVATIONS																															
UPDATED <u>1/17/202</u>	DESIGN DURATION										MEETING DATE SUBMISSION/DEADLINE DATE																				
DESIGN SCHEDULE	2021																									2022					
TASKS	(осто	DBER	2	NOVEMBER			R	DECEMBER			JANUARY			FEBRUARY			MARCH			APRIL			MAY			JUNE			II II	ULY
DESIGN PHASE																															
DESIGN / ADMIN TEAM MEETINGS										Т			Т		Т				Т												
SCHOOL BOARD COMMITTEE MEETINGS									13			10																			
PUBLIC ENGAGEMENT MEETING																															
SCHEMATIC DESIGN		SCHEMATIC DESIGN																													
HVAC SYSTEM ANALYSIS																															
GEOTECHNICAL INVESTIGATION																															
DESIGN DEVELOPMENT							DES	IGN DI	EVEL	OPMEN	Т																				
EXTERIOR BUILDING DESIGN																															
INTERIOR ROOM LAYOUTS																															
FACULTY MEETINGS																															
ACT 34 PROCESS																															
ACT 34 PUBLIC HEARING																															
CONSTRUCTION DOCUMENTS											со	NSTR	UCTIO			NTS													+		
90% CONSTRUCTION DOCUMENT SUBMISSION																												+			
						\rightarrow																						+	+	<u> </u>	
BIDDING																				_									!		
CONTRACTOR BIDDING PERIOD																													!		
BOARD APPROVAL OF BIDS																													'		
SUBMIT FOR BUILDING PERMIT																															

QUESTIONS?



Crabtree, Rohrbaugh & Associates www.cra-architects.com